



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #7
December 2, 2016

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Highlights

- Demolition of roof is complete!
- Demolition of the hose tower is complete!

Activities Week of 12/05 - 12/09

- Demolition of 2nd floor exterior walls continues.
- Demolition of structural steel to begin. Heavy machinery, such as an excavator, will be used to complete this work.

Activities Week of 12/12 - 12/16

- Preparation for shoring activities to begin.
- Ongoing demolition of structural steel and debris removal.

Other Information

- On 10/4, and thereafter, SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- Contractor's work hours are currently scheduled for 7:00 a.m. to 3:30 p.m.
- Increase in local traffic and deliveries is expected.
- Contractor has secured an SFMTA permit to park behind the fire station on Pixley Street during construction hours.
- Subscribe to this Weekly Newsletter online at www.sfearthquakesafety.org/firestation16



Demolition progress at 2nd floor (12.01.2016)



Demolition progress of front façade at Greenwich Street (11.30.16)



Demolition of Hose Tower is complete (11.30.16)

SCHEDULE



For more information:	For immediate service re: construction issues:	For emergencies :
-----------------------	--	-------------------

Gabriella Judd Cirelli, Project Manager Gabriella.Cirelli@sfdpw.org (415) 557-4707	Rob Rowland, Construction Inspector Rob.Rowland@sfdpw.org (415) 264-2511	Roebuck Construction (Emergencies only) Jeff Davino, Superintendent (415) 716-0952
--	--	--