



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #21
August 25, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Completed shotcrete placement of 1st floor upper level walls on Monday, 8/21.
- No weekend work scheduled to occur Saturday, 8/26.**

Activities Week of 8/28/2017 - 9/1/2017

- Placement of underground fuel piping. Inspection of underground utilities in preparation for backfill and compaction activities.
- Backfill and compaction in preparation for 1st floor lower level slab.
- Installation of rebar and formwork in preparation for concrete pour at 1st floor lower level slab.
- No work scheduled to occur on Friday, 9/1, due to Labor Day Holiday weekend.**

Activities Week of 9/4/2017 - 9/8/2017

- No work scheduled to occur on Monday, 9/4, due to Labor Day Holiday.**
- Finish installation of rebar and formwork in preparation for concrete pour at 1st floor lower level slab.
- Concrete pour at 1st floor lower level scheduled for **Thursday, 9/7, from 7:00 a.m. to 5:00 p.m.** Pixley Street will be closed to traffic. Contractor will facilitate access for Pixley Street residents only. **Watch for traffic control and flaggers.**
- Installation of rebar and formwork for 1st floor upper level in preparation for concrete pour.

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- Subscribe: www.sfearthquakesafety.org/firestation16



Shotcrete Placement of 1st Floor Upper Level West Wall (August 21, 2017)



Excavation for underground utilities (August 24, 2017)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



For more information:

Gabriella Judd Cirelli, Project Manager
Gabriella.Cirelli@sfdpw.org
(415) 557-4707

For immediate service re: construction issues:

Rob Rowland, Construction Inspector
Robert.Rowland@sfdpw.org
(415) 264-2511

For emergencies :

Roebuck Construction (Emergencies only)
Jeff Davino, Superintendent
(415) 716-0952