



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #26

January 29, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Placed concrete slab at mezzanine level.
- Installed metal decking at roof level.

Activities Week of 1/29/2018 - 2/3/2018

- Weld steel staircases from 2nd floor to roof level.
- Install metal stud framing at interior of 1st, mezzanine, and 2nd floor levels.
- Install fire sprinkler piping at 1st floor and mezzanine levels.
- Install rebar and utilities at roof level.
- Concrete pour at roof level is scheduled for Thursday, 2/1. Contractor will facilitate access for Pixley Street residents only. Watch for traffic control and flaggers.
- Weekend work is tentatively scheduled to occur on Saturday, 2/3.

Activities Week of 2/5/2018 - 2/10/2018

- Continue HVAC, electrical, and plumbing rough-in at 1st floor level.
- Finish metal stud framing at interior of 2nd floor.
- Weekend work is tentatively scheduled to occur on Saturday, 2/10.

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted. sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this Construction Newsletter: sfearthquakesafety.org/firestation16



Southeast View from Pixley Street (January 25, 2018)



Metal Decking at Roof Level (January 29, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Rob Rowland, Construction Inspector
Robert.Rowland@sfdpw.org
(415) 264-2511

For emergencies:

Roebuck Construction
Jeff Davino, Superintendent
(415) 716-0952