



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #31
April 27, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Installed drywall at 1st floor, mezzanine, and 2nd floor.
- Installed HVAC equipment on rooftop (see photo).
- **No weekend work is scheduled to occur on Saturday, 4/28.**

Activities Week of 4/30/2018 - 5/5/2018

- Begin elevator rough-in work.
- Install electrical wiring at 2nd floor.
- Install HVAC equipment at apparatus bay and rooftop.
- Finish installation of cool roofing system.
- Taping and finishing of drywall prior to painting the interior walls.
- **Weekend work is tentatively scheduled to occur on Saturday, 5/5.**

Activities Weeks of 5/7/2018 - 5/12/2018

- Continue elevator rough-in work.
- Set boiler equipment and install plumbing piping at boiler room.
- Install blue roof at 2nd floor terrace facing Pixley Street.
- Install electrical wiring at roof level.
- Finish taping and finishing of drywall then begin painting of interior walls.
- **Weekend work is tentatively scheduled to occur on Saturday, 5/12.**

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestation16

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



HVAC Equipment Installed on Roof (April 25, 2018)



Drywall and MEP Rough-In at Dormitory on 2nd Floor (April 25, 2018)

For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Rob Rowland, Construction Inspector
Robert.Rowland@sfdpw.org
(415) 264-2511

For emergencies :

Roebuck Construction
Jeff Davino, Superintendent
(415) 716-0952