



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #12
January 12, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFORMATION

Project Updates

- Structural steel framing is complete.
- Weekend work is scheduled to occur on Saturday, 1/13.
- Steel Completion Ceremony will be held on Friday, January 26th at 1PM.

Activities Week of 1/15/2018 - 1/20/2018

- Work is scheduled to occur on Monday, 1/15.
- Weld steel at buckling restrained braces (see photo on bottom right).
- Weld metal decking at 2nd and 3rd floor levels.
- Layout deck penetrations on 2nd floor level for utilities.
- Weekend work is tentatively scheduled to occur on Saturday, 1/20.

Activities Week of 1/22/2018 - 1/27/2018

- Install rebar for 2nd floor slab.
- Weld metal decking at 3rd floor level.
- Install underground plumbing and fuel piping.
- Weekend work is tentatively scheduled to occur on Saturday, 1/27.

Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this Construction Newsletter:
sfearthquakesafety.org/firestations



Southeast View from Webster Street (January 11, 2018)



Buckling Restrained Braces (BRBs) (January 11, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Ray Birmingham, Construction Manager
Ray.Birmingham@sfdpw.org
(415) 244-9748

For emergencies:

Alten Construction
Harry Torrano, Site Superintendent
(415) 559-6063