



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 5 REPLACEMENT

Issue #19

May 14, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFORMATION

#### Project Updates

- Placed concrete curbs and equipment pads at 1st floor on Wednesday, 5/9.
- Applied fireproofing to interior steel at 2nd floor, 3rd floor, and roof tower.
- Finished electrical and plumbing rough-in at 2nd and 3rd floors.
- Installed fire sprinkler piping at 2nd and 3rd floors.
- Finished exterior wall framing at north, west and east elevations.

#### Activities Week of 5/14/2018 - 5/19/2018

- Concrete pour of curbs and equipment pads at 1st floor scheduled for Monday, 5/14. Watch for traffic control and flaggers.
- Finish exterior wall framing at south elevation.
- Electrical and plumbing rough-in at north, east, and south exterior walls.
- Weekend work is tentatively scheduled to occur on Saturday, 5/19.**

#### Activities Week of 5/21/2018 - 5/26/2018

- Install gypsum sheathing at north, west, east, and south exterior walls. Begin installation of base flashing and weather barrier.
- Weekend work is tentatively scheduled to occur on Saturday, 5/26.**

#### Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.  
[sf-fire.org/temporary-fire-station-closure-service-status](http://sf-fire.org/temporary-fire-station-closure-service-status)
- View construction progress photos and subscribe to this newsletter: [sfearthquakesafety.org/firestations5](http://sfearthquakesafety.org/firestations5)



Installing Galvanized Steel Guardrails at 2nd Floor (May 9, 2018)



Metal Stud Framing and MEP Rough-In at Dormitory on 3rd Floor (May 9, 2018)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



#### For more information:

M. Magdalena Ryor, Project Manager  
Magdalena.Ryor@sfdpw.org  
(415) 557-4659

#### For immediate service regarding construction issues:

Ray Birmingham, Construction Manager  
Ray.Birmingham@sfdpw.org  
(415) 244-9748

#### For emergencies:

Alten Construction  
Harry Torrano, Site Superintendent  
(415) 559-6063