



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010 FIRE STATION NO. 16 REPLACEMENT

Issue #10  
February 10, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

## GENERAL INFO

### Project Highlights

- Structural demolition is complete.
- Temporary fencing installed at property line along Pixley Street.

### Activities Week of 2/13/2017 - 2/17/2017

- Debris removal and site clean-up on-going.
- Shoring of rear yards to begin.
- No work to occur Friday, 2/17, labor holiday

### Activities Weeks of 2/20/2017 - 3/3/2017

- No work to occur Monday, 2/20, Presidents' Day
- Demolition of perimeter retaining walls.
- Excavation of rear yards.
- Demolition of ground floor slab.

### Other Information

- On 10/4, and thereafter, SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- Contractor's work hours are currently scheduled for 7:00 a.m. to 3:30 p.m.
- Increase in local traffic and deliveries is expected.
- Contractor has secured an SFMTA permit to park behind the fire station on Pixley Street during construction hours.
- Subscribe to this Construction Newsletter online at [www.sfearthquakesafety.org/firestation16](http://www.sfearthquakesafety.org/firestation16)



Demolition of the final wall facing Greenwich Street (02.10.2017)



Site separation of demolition debris for recycling.

## SCHEDULE

\*Construction schedules are subject to change due to weather or unforeseen conditions.



### For more information:

Gabriella Judd Cirelli, Project Manager  
Gabriella.Cirelli@sfdpw.org  
(415) 557-4707

### For immediate service re: construction issues:

Rob Rowland, Construction Inspector  
Rob.Rowland@sfdpw.org  
(415) 264-2511

### For emergencies :

Roebuck Construction (Emergencies only)  
Jeff Davino, Superintendent  
(415) 716-0952