



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #14
June 2, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Reinforced concrete grade beams are complete.
- 1st floor rebar columns have been installed.

Activities Week of 6/3/2017 - 6/10/2017

- Installation of formwork at 1st floor columns.
- Installation of anchor bolts at 1st floor columns.
- No work is scheduled to occur on Saturday, 6/3.
- Work is tentatively scheduled to occur on Saturday, 6/10.**

Activities Weeks of 6/12/2017 - 6/17/2017

- Concrete pour for the 1st floor columns is anticipated the week of June 12th. Public Works will notify affected parties once a date is confirmed. Pixley Street will be closed to traffic from 7:00 a.m. to 3:30 p.m. Contractor will facilitate access for Pixley Street residents.**
- Installation of rebar 1st floor retaining wall.
- Backfill and compaction of soil.
- Work is tentatively scheduled to occur on Saturday, 6/17.**

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- Contractor's work hours are currently scheduled for 7:00 a.m. to 3:30 p.m.
- Subscribe to this Construction Newsletter online at www.sfearthquakesafety.org/firestation16



6/1/17: Installation of column formwork in the future Apparatus Bay.



6/1/17: Steel palm trees.



SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

- » 1st floor concrete columns
- » 1st floor concrete walls



- » 1st floor concrete slab
- » Upper floor structural work

For more information:	For immediate service re: construction issues:	For emergencies :
Gabriella Judd Cirelli, Project Manager Gabriella.Cirelli@sfdpw.org (415) 557-4707	Rob Rowland, Construction Inspector Robert.Rowland@sfdpw.org (415) 264-2511	Roebuck Construction (Emergencies only) Jeff Davino, Superintendent (415) 716-0952