



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #16

June 23, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- 50% of 1st floor concrete columns placed and formwork has been stripped.
- All foundation grade beams placed.

Activities Week of 6/24/2017 - 7/1/2017

- Finish 1st floor retaining wall rebar and formwork at South Elevation in preparation for concrete pour which is scheduled for Tuesday, 6/27.
- Finish 1st floor column formwork in preparation for concrete pour which is scheduled for Thursday, 6/29.
- **During both pours, Concrete Mixing trucks will enter and exit the site from Greenwich Street. Increased traffic is expected. Watch for traffic control and flaggers.**
- **Weekend work is NOT scheduled to occur on Saturday, 6/24, or Saturday, 7/1.**

Activities Week of 7/3/2017 - 7/8/2017

- **No work to occur on Monday, 7/3, or Tuesday, 7/4, due to the Independence Day holiday.**
- Testing of shotcrete test panels and installation of shotcrete formwork and rebar.

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- Contractor's work hours are currently scheduled for 7:00 a.m. to 3:30 p.m.
- Subscribe: www.sfearthquakesafety.org/firestation16



Preparing for pour day scheduled for Thursday, 6/29!



Formwork stripped from placed concrete columns.

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

- » 1st floor concrete columns
- » 1st floor concrete walls

- » 1st floor concrete slab
- » Upper floor structural work



For more information:	For immediate service re: construction issues:	For emergencies :
Gabiella Judd Cirelli, Project Manager Gabiella.Cirelli@sfdpw.org (415) 557-4707	Rob Rowland, Construction Inspector Robert.Rowland@sfdpw.org (415) 264-2511	Roebuck Construction (Emergencies only) Jeff Davino, Superintendent (415) 716-0952