



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 16 REPLACEMENT

Issue #24  
October 5, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFO

#### Project Updates

- Placed concrete slab at 1st floor lower level.
- Installed underground utilities, vapor barrier, and rebar in preparation for concrete pour at 1st floor upper level slab.
- Concrete pour at 1st floor upper level slab scheduled for Friday, 10/6, from 10:00 a.m. to 5:00 p.m. Pixley Street will be closed to traffic. Contractor will facilitate access for Pixley Street residents only. Watch for traffic control and flaggers.**

#### Activities Week of 10/9/2017 - 10/28/2017

- Installation of shoring posts deck formwork in preparation for placement of the 2nd floor concrete slab.
- Installation of electrical and plumbing rough-in at 2nd floor level.
- Begin installation of rebar at 2nd floor slab.
- Weekend work is tentatively scheduled to occur on Saturday, 10/14, and Saturday, 10/28.**

#### Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- View construction progress photos and subscribe to this Construction Newsletter:

[www.sfearthquakesafety.org/firestation16](http://www.sfearthquakesafety.org/firestation16)



Placement of Concrete Slab at 1st Floor Lower Level (September 20, 2017)



Rebar Installed for Concrete Pour at 1st Floor Upper Level Slab (October 5, 2017)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



#### For more information:

Charles Higuera, Program Manager  
Charles.Higuera@sfdpw.org  
(415) 557-4646

#### For immediate service re: construction issues:

Rob Rowland, Construction Inspector  
Robert.Rowland@sfdpw.org  
(415) 264-2511

#### For emergencies :

Roebuck Construction (Emergencies only)  
Jeff Davino, Superintendent  
(415) 716-0952