



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #29
March 30, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Exterior metal stud framing at roof level is complete.
- **No weekend work is scheduled to occur on Saturday, 3/31.**

Activities Week of 4/2/2018 - 4/7/2018

- Install electrical wiring at 1st floor and mezzanine level.
- Continue MEP, fire sprinkler, fire alarm, and low-voltage rough-in at mezzanine, 2nd floor, and roof level.
- Install insulation and sheetrock at 1st floor, mezzanine, 2nd floor, and roof level.
- Finish installation of cool roofing system.
- **Weekend work is tentatively scheduled to occur on Saturday, 4/7.**

Activities Weeks of 4/9/2018 - 4/14/2018

- Install electrical wiring at 2nd floor and roof level.
- Continue MEP, fire sprinkler, fire alarm, and low-voltage rough-in at mezzanine, 2nd floor, and roof level.
- Install insulation and sheetrock at 1st floor, mezzanine, 2nd floor, and roof level.
- **Weekend work is tentatively scheduled to occur on Saturday, 4/14.**

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestation16



Sheathing Exterior Walls at Stair & Elevator Tower at Roof Level (March 28, 2018)



Roof Installation (March 28, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Rob Rowland, Construction Inspector
Robert.Rowland@sfdpw.org
(415) 264-2511

For emergencies :

Roebuck Construction
Jeff Davino, Superintendent
(415) 716-0952