



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 16 REPLACEMENT

Issue #30  
April 16, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFO

#### Project Updates

- Installation of wall insulation is complete.

#### Activities Week of 4/16/2018 - 4/21/2018

- Finish installation of drywall at 1st floor, mezzanine, 2nd floor, and roof.
- Install electrical wiring at 1st floor, mezzanine, and 2nd floor.
- Install HVAC equipment at apparatus bay and rooftop.
- Set boiler equipment and install plumbing piping at boiler room.
- Install fire sprinkler riser.
- Finish installation of cool roofing system.
- **Weekend work is tentatively scheduled to occur on Saturday, 4/21.**

#### Activities Weeks of 4/23/2018 - 4/28/2018

- Install blue roof at 2nd floor terrace facing Pixley Street.
- Install electrical wiring at 2nd floor and roof level.
- Install interior doors throughout building.
- Begin installation of ceramic tile in the 1st and 2nd floor bathrooms.
- Install fuel system piping.
- **Weekend work is tentatively scheduled to occur on Saturday, 4/28.**

#### Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted. [sf-fire.org/temporary-fire-station-closure-service-status](http://sf-fire.org/temporary-fire-station-closure-service-status)
- View construction progress photos and subscribe to this newsletter: [sfearthquakesafety.org/firestation16](http://sfearthquakesafety.org/firestation16)



Wall Insulation in the Apparatus Bay (April 13, 2018)



Roof Installation (April 11, 2018)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



#### For more information:

M. Magdalena Ryor, Project Manager  
Magdalena.Ryor@sfdpw.org  
(415) 557-4659

#### For immediate service regarding construction issues:

Rob Rowland, Construction Inspector  
Robert.Rowland@sfdpw.org  
(415) 264-2511

#### For emergencies :

Roebuck Construction  
Jeff Davino, Superintendent  
(415) 716-0952