



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #41
October 26, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Initial backfill of excavated area at sidewalk on Greenwich Street is complete.
- Planted three "little gem" magnolias (or magnolia grandiflora) street trees at the sidewalk on Pixley Street.
- Placed concrete apron from curb to asphalt directly in front of the fire station on Greenwich Street.
- Connected building's plumbing system to City sewer main.
- **Weekend work scheduled to occur on Saturday, 10/27.**

Activities Week of 10/29/2018 - 11/3/2018

- Install stone veneer tile panels at north elevation.
- Install fuel pump station inside in the apparatus bay.
- Install rebar at sidewalk and driveway on Greenwich Street in preparation for concrete pour.
- Install aluminum screens at rooftop and south elevation.
- Commissioning of MEP and fire alarm systems.
- Punchlist work at 2nd floor and roof.
- **Weekend work scheduled to occur on Saturday, 11/3.**

Activities Week of 11/5/2018 - 11/10/2018

- Commissioning of MEP and fire alarm systems.
- Place concrete driveway on Greenwich Street. Watch for traffic control and flaggers.
- Punchlist work at 1st floor and final building inspections.
- **Weekend work scheduled to occur on Saturday, 11/10.**

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
- sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestation16



Concrete Apron Placement at Greenwich Street (October 26, 2018)



"Little Gem" Magnolia Trees at Sidewalk on Pixley Street (October 26, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

OCT 2018

- » Exterior paint, site utilities, fuel oil system
- » Building commissioning
- » Punchlist and building cleanup

NOV 2018

- » Install slated aluminum screen system north elevation
- » Place concrete driveway at Greenwich Street
- » Final Completion and SFFD move-in

For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Rob Rowland, Construction Inspector
Robert.Rowland@sfdpw.org
(415) 264-2511

For emergencies :

Roebuck Construction
Jeff Davino, Superintendent
(415) 716-0952