



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 16 REPLACEMENT

Issue #42
November 9, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Placed concrete sidewalk and driveway at Greenwich Street on 10/31 and 11/7, respectively.
- Installed slated aluminum screen panels at south elevation.
- Weekend work scheduled to occur on Saturday, 11/10.**

Activities Week of 11/12/2018 - 11/17/2018

- Install stone veneer tile panels at north elevation.
- Install fuel pump station in apparatus bay.
- Punchlist work at 1st floor, 2nd floor and roof.
- Weekend work scheduled to occur on Saturday, 11/17.**

Activities Weeks of 11/19/2018 - 11/30/2018

- In observance of the Thanksgiving holiday, no work scheduled to occur on Thursday, 11/22, or Friday, 11/23.**
- Testing and inspection of fuel system.
- State safety inspection of elevator.
- Commissioning of MEP and fire alarm systems.
- Punchlist work at 1st floor, 2nd floor and roof and final building inspections.
- Install aluminum screens at rooftop and north elevation.

Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.
sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestation16



Installation of Stone Veneer Panels at North Elevation (November 9, 2018)



Aluminum Screens at South Elevation (November 8, 2018)



For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Rob Rowland, Construction Inspector
Robert.Rowland@sfdpw.org
(415) 264-2511

For emergencies :

Roebuck Construction
Jeff Davino, Superintendent
(415) 716-0952