



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 5 REPLACEMENT

Issue #11  
November 20, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFORMATION

#### Project Updates

- Placed continuous footings at building's perimeter on 10/23.
- Removed and off-hauled temporary shoring system (steel beams and plates) from continuous footings.

#### Activities Week of 11/20/2017 - 11/25/2017

- Finish installation of rebar and placement of anchor bolts at spread footings.
- Concrete pour is scheduled for Wednesday, 11/22, for placement of spread footings and elevator pit. Concrete trucks will enter and exit the project site via Webster Street. Watch for traffic control and flaggers.
- In observance of the Thanksgiving holiday, there will be no work on Thursday, 11/23 and Friday, 11/24.
- Weekend work is tentatively scheduled to occur on Saturday, 11/25.

#### Activities Week of 11/27/2017 - 12/1/2017

- Removal of formwork from spread footings.
- Begin structural steel work on 11/28; this phase of the project is expected to take 8 weeks.
- No weekend work is currently scheduled to occur on Saturday, 12/2.

#### Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- View construction progress photos and subscribe to this Construction Newsletter:

[www.sfearthquakesafety.org/firestations5](http://www.sfearthquakesafety.org/firestations5)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



Concrete Pour of Continuous Footings  
(October 23, 2017)



Formwork, Rebar, and Anchor Bolt Placement at Spread Footings  
(November 20, 2017)

#### For more information:

M. Magdalena Ryor, Project Manager  
[Magdalena.Ryor@sfdpw.org](mailto:Magdalena.Ryor@sfdpw.org)  
(415) 557-4659

#### For immediate service re: construction issues:

Ray Birmingham, Construction Manager  
[Ray.Birmingham@sfdpw.org](mailto:Ray.Birmingham@sfdpw.org)  
(415) 244-9748

#### For emergencies:

Alten Construction  
Harry Torrano, Site Superintendent  
(415) 559-6063