



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #14
February 9, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFORMATION

Project Updates

- Placed concrete slab at 2nd floor on Friday, 2/2.
- Installed rebar for 3rd floor slab.

Activities Week of 2/12/2018 - 2/17/2018

- Weld metal decking at roof level.
- Layout deck penetrations on roof level for utilities.
- Install underground plumbing and fuel piping.
- Install edge formwork at ground floor in preparation for slab-on-grade (SOG).
- Weekend work is tentatively scheduled to occur on Saturday, 2/17.**

Activities Week of 2/19/2018 - 2/24/2018

- Concrete pour at 3rd floor slab has been re-scheduled for Tuesday, 2/20. Watch for traffic control and flaggers.
- Install rebar for roof deck.
- Install edge formwork, vapor barrier, rebar, and floor drains at ground level in preparation for concrete pour of slab-on-grade (SOG).
- Weekend work is tentatively scheduled to occur on Saturday, 2/24.**

Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this Construction Newsletter:
sfearthquakesafety.org/firestations



Concrete Slab at 2nd Floor (February 6, 2018)



Metal Decking at Roof Level (February 8, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Ray Birmingham, Construction Manager
Ray.Birmingham@sfdpw.org
(415) 244-9748

For emergencies:

Alten Construction
Harry Torrano, Site Superintendent
(415) 559-6063