



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 5 REPLACEMENT

Issue #15  
March 16, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFORMATION

#### Project Updates

- Placed concrete slab at 3rd floor and roof level on Tuesday, 2/20, and Friday, 2/23, respectively.
- Placed concrete equipments curbs at 2nd floor, 3rd floor, and roof level on Monday, 3/12.
- Weekend work is scheduled to occur on Saturday, 3/17.**

#### Activities Week of 3/19/2018 - 3/24/2018

- Install edge formwork, vapor barrier, rebar, and floor drains at ground level in preparation for concrete pour of slab-on-grade (SOG).
- Layout and install track for interior light gage metal stud framing at 2nd and 3rd floors.
- Weekend work is tentatively scheduled to occur on Saturday, 3/24.**

#### Activities Week of 3/26/2018 - 3/31/2018

- Concrete pour of slab-on-grade is scheduled for Wednesday, 3/29. Watch for traffic control and flaggers.
- Sawcut joints in concrete slab-on-grade.
- Weekend work is tentatively scheduled to occur on Saturdays, 3/31.**

#### Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.  
[sf-fire.org/temporary-fire-station-closure-service-status](http://sf-fire.org/temporary-fire-station-closure-service-status)
- View construction progress photos and subscribe to this Construction Newsletter:  
[sfearthquakesafety.org/firestations](http://sfearthquakesafety.org/firestations)



Concrete Roof Deck and Equipment Curbs (March 13, 2018)



Interior Light Gage Metal Stud Framing at 3rd Floor (March 13, 2018)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



#### For more information:

M. Magdalena Ryor, Project Manager  
Magdalena.Ryor@sfdpw.org  
(415) 557-4659

#### For immediate service regarding construction issues:

Ray Birmingham, Construction Manager  
Ray.Birmingham@sfdpw.org  
(415) 244-9748

#### For emergencies:

Alten Construction  
Harry Torrano, Site Superintendent  
(415) 559-6063