



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 5 REPLACEMENT

Issue #22

July 16, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFORMATION

#### Project Updates

- Gypsum sheathing and weatherproofing at the north and south exterior elevations is complete.
- Fire sprinkler system rough-in at 2nd and 3rd floors is complete.
- Installation of tapered insulation and cover board at the roof is complete.
- Interior metal stud framing at 1st floor is complete.

#### Activities Week of 7/16/2018 - 7/21/2018

- Finish installation of fluid-applied roofing system.
- MEP rough-in and ductwork installation at 2nd and 3rd floors.
- Begin elevator rough-in.
- **Weekend work is tentatively scheduled to occur on Saturday, 7/21.**

#### Activities Week of 7/23/2018 - 7/28/2018

- Begin installation of curtain wall at north, east, and south exterior elevations.
- Finish elevator rough-in.
- MEP rough-in and ductwork installation at 2nd and 3rd floors.
- Begin installation of insulation and drywall at interior walls.
- Begin installation of roof at 3rd floor terrace.
- **Weekend work is tentatively scheduled to occur on Saturday, 7/28.**

#### Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- [sf-fire.org/temporary-fire-station-closure-service-status](http://sf-fire.org/temporary-fire-station-closure-service-status)
- View construction progress photos and subscribe to this newsletter: [sfearthquakesafety.org/firestations](http://sfearthquakesafety.org/firestations)



Installation of Fluid-Applied Roofing System (July 12, 2018)



North and East Elevations at Turk St./Webster St. (July 10, 2018)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



#### For more information:

M. Magdalena Ryor, Project Manager  
Magdalena.Ryor@sfdpw.org  
(415) 557-4659

#### For immediate service regarding construction issues:

Ray Birmingham, Construction Manager  
Ray.Birmingham@sfdpw.org  
(415) 244-9748

#### For emergencies:

Alten Construction  
Harry Torrano, Site Superintendent  
(415) 559-6063