



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #25
August 24, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFORMATION

Project Updates

- Insulation and drywall at exterior and interior walls on 2nd and 3rd floors is complete.
- Installation of exhaust fans and skylights at main roof is complete.
- **Weekend work is scheduled to occur on Saturday, 8/25.**

Activities Week of 8/27/2018 - 9/1/2018

- Sound and fireproofing at interior walls on 2nd and 3rd floors.
- Installation of curtainwall at north, east, and south exterior elevations.
- Waterproofing at interior walls of 3rd floor restrooms in preparation for ceramic tile installation.
- **Weekend work is scheduled to occur on Saturday, 9/1.**

Activities Week of 9/3/2018 - 9/8/2018

- **No work scheduled to occur Monday, 9/3, due to the Labor Day Holiday.**
- Trenching and connection of main gas line to building.
- Installation of the elevator is in progress. Elevator work is expected to finish by the end of September.
- Installation of energy recovery ventilation (ERV) units at main roof. These units will help reduce the fire station's energy usage by using the building's exhaust air to precondition the incoming fresh outdoor air. Also, they will help the building achieve LEED Gold certification.
- **Weekend work scheduled to occur on Saturday, 9/8.**

Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestations



Liquid-Applied 'Cool Roof' (August 23, 2018)



Installation of curtainwall at north, east, and south exterior elevations. (August 16, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.



For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Ray Birmingham, Construction Manager
Ray.Birmingham@sfdpw.org
(415) 244-9748

For emergencies:

Alten Construction
Harry Torrano, Site Superintendent
(415) 559-6063