



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #28

October 26, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFORMATION

Project Updates

- The project is expected to be completed late February 2019. Following Final Completion, Fire Station 5 members will move into the new facility and resume normal service and operations.
- Installation of windows at exterior elevations is complete.
- Installation of ceramic wall and floor tiles at 3rd floor men's and women's restrooms is complete.
- Installation of mineral wool insulation sheathing and cement board at the exterior elevations is complete.
- Installation of paper-backed lath at north and west elevations is complete.

Activities Week of 10/29/2018 - 11/3/2018

- Power up and test elevator.
- Install paper-backed lath at south elevation.
- Apply brown coat for plaster at west elevation.
- Apply scratch coat for plaster at north elevation.
- Install drywall at interior walls and ceilings at 1st, 2nd, and 3rd floors.
- **Weekend work scheduled to occur on Saturday, 11/3.**

Activities Week of 11/5/2018 - 11/10/2018

- Apply scratch coat for plaster at south elevations.
- Apply brown coat for plaster at north elevation.
- Prime and paint interior walls at 2nd and 3rd floors.
- **Weekend work scheduled to occur on Saturday, 11/10.**

Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestation5



Underground Storage Tank Set at Parking Lot Area (October 25, 2018)



Mineral Wool Insulation at 3rd Floor Terrace (October 25, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

» Building shell and interior/MEP finishes
» Site work and landscaping

» Site work and landscaping
» Commissioning, startup, and testing

OCT 2018

NOV 2018

DEC 2018

JAN 2019

FEB 2019

» Building shell and interior/MEP finishes
» Elevator start-up and testing and site utilities

» Site work and landscaping
» Commissioning, startup, and testing

» Punchlist and final completion
» SFFD move-in

For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Ray Birmingham, Construction Manager
Ray.Birmingham@sfdpw.org
(415) 244-9748

For emergencies:

Alten Construction
Harry Torrano, Site Superintendent
(415) 559-6063