



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #29

December 7, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFORMATION

Project Updates

- Installed drywall at interior walls and ceilings.
- Removed scaffolding at south, west, and east elevations.
- Installed plaster at north, south, and west elevations.
- **Weekend work scheduled to occur on Saturday, 12/8.**

Activities Week of 12/10/2018 - 12/15/2018

- Install underground fuel oil piping from storage tank.
- Paint interior walls and ceilings on 2nd and 3rd floors.
- Install ceramic floor and wall tiles at 1st floor restrooms.
- Install terracotta tile panels and remove scaffolding at north elevation.
- Demolish existing sidewalks at Webster Street.
- Power up and test elevator, which will provide access from ground floor to 3rd floor.
- **Weekend work scheduled to occur on Saturday, 12/15.**

Activities Weeks of 12/17/2018 - 12/22/2018

- Place new concrete [curb extension \(or bulb-out\)](#) at the SW corner of the Webster St. and Turk St. intersection.
- Install mechanical screen at rooftop.
- Install plumbing fixtures at restrooms on 1st floor.
- Paint interior walls and ceilings on 1st floor.
- **Weekend work scheduled to occur on Saturday, 12/22.**

Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestations5



Removed Scaffolding at East Elevation (November 21, 2018)



Plaster at South Elevation (November 19, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

DEC 2018

- » Building shell and interior/MEP finishes
- » Site work and landscaping
- » Commissioning, startup, and testing

JAN 2019

- » Building shell interior/MEP finishes
- » Site work and landscaping
- » Commissioning, startup, and testing

FEB 2019

- » Commissioning, startup, and testing
- » Punchlist work
- » Final completion estimated end of Feb 2019

For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Ray Birmingham, Construction Manager
Ray.Birmingham@sfdpw.org
(415) 244-9748

For emergencies:

Alten Construction
Harry Torrano, Site Superintendent
(415) 559-6063