



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #30

December 20, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFORMATION

Project Updates

- Removed scaffolding at north elevation.
- Painted interior walls and ceilings throughout building.
- Installed glass shower doors at 2nd and 3rd floor restrooms.
- Installed casework at locker rooms on 3rd floor.
- Placed concrete curb and apron at Webster Street.
- **No weekend work to occur on Saturday, 12/22.**

Activities Week of 12/24/2018 - 12/29/2018

- **No work is scheduled to occur on Monday, 12/24, or Tuesday, 12/25, in observance of the Christmas holiday.**
- Install suspended acoustic ceiling tiles in applicable areas on 1st, 2nd, and 3rd floors.
- Begin installation of data infrastructure throughout building.
- Backfill from top of underground storage tank at parking lot area to subgrade.
- **No weekend work to occur on Saturday, 12/29.**

Activities Weeks of 12/31/2018 - 1/5/2019

- **No work is scheduled to occur on Monday, 12/31, and Tuesday, 1/1, in observance of New Year's Day.**
- Interior work at shop and drying rooms on 1st floor.
- Install interior doors at 2nd and 3rd floors.
- Install casework at kitchen on 1st floor.
- **No weekend work to occur on Saturday, 1/5.**

Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
sf-fire.org/temporary-fire-station-closure-service-status
- View construction progress photos and subscribe to this newsletter: sfearthquakesafety.org/firestation5



Plaster and Windows at North and West Elevations (December 20, 2018)



Concrete Curb and Apron at Webster Street (December 20, 2018)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

JAN 2018

- » Building shell and interior/MEP finishes
- » Site work and landscaping
- » Commissioning, startup, and testing

FEB 2019

- » Building shell interior/MEP finishes
- » Site work and landscaping
- » Commissioning, startup, and testing

MAR 2019

- » Commissioning, startup, and testing
- » Punchlist work
- » Final completion estimated end of March 2019

For more information:

M. Magdalena Ryor, Project Manager
Magdalena.Ryor@sfdpw.org
(415) 557-4659

For immediate service regarding construction issues:

Ray Birmingham, Construction Manager
Ray.Birmingham@sfdpw.org
(415) 244-9748

For emergencies:

Alten Construction
Harry Torrano, Site Superintendent
(415) 559-6063