



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 5 REPLACEMENT

Issue #32

February 12, 2019

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFORMATION

#### Project Updates

- Placed concrete driveway and sidewalk at Webster Street and sidewalk at Turk Street.
- Painted ceiling in apparatus bay.

#### Activities Week of 2/11/2019 - 2/16/2019

- Install glass at east elevation.
- Paint interior walls at kitchen on 1st floor.
- Install casework at communications room on 1st floor.
- Install suspended acoustic ceiling tiles at applicable areas on the 1st, 2nd, and 3rd floors.
- Weekend work to occur on Saturday, 2/16.**

#### Activities Weeks of 2/18/2019 - 3/2/2019

- Install interior doors at 1st, 2nd, and 3rd floors.
- Install kitchen casework and appliances.
- Install platform beds at officers' rooms and dormitory.
- Install glass at south and north elevations.
- Place concrete curb at site perimeter of parking lot area and pave asphalt.
- Begin installation of terracotta panels at north, east, and south elevations.
- Weekend work to occur on Saturdays, 2/23 and 3/2.**

#### Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- [sf-fire.org/temporary-fire-station-closure-service-status](http://sf-fire.org/temporary-fire-station-closure-service-status)
- View construction progress photos and subscribe to this newsletter: [sfearthquakesafety.org/firestation5](http://sfearthquakesafety.org/firestation5)



Glass Installation at East Elevation (February 8, 2019)



Painting in Apparatus Bay (February 12, 2019)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.

#### FEB 2018

- » Building shell and interior/MEP finishes
- » Site work and landscaping
- » Commissioning, startup, and testing

#### MAR 2019

- » Commissioning, startup, testing, and final inspections
- » Punchlist work
- » Final completion estimated end of March 2019

#### For more information:

M. Magdalena Ryor, Project Manager  
Magdalena.Ryor@sfdpw.org  
(415) 557-4659

#### For immediate service regarding construction issues:

Ray Birmingham, Construction Manager  
Ray.Birmingham@sfdpw.org  
(415) 244-9748

#### For emergencies:

Alten Construction  
Harry Torrano, Site Superintendent  
(415) 559-6063