



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

## FIRE STATION NO. 16 REPLACEMENT

Issue #28

March 16, 2018

This project will provide a new seismically safe facility for the San Francisco Fire Department.

### GENERAL INFO

#### Project Updates

- Placed concrete curbs for mechanical equipment at roof level on Thursday, 2/15.
- Installation of interior light gage metal stud framing at 2nd floor is complete.
- Weekend work is scheduled to occur on Saturday, 3/17.**

#### Activities Week of 3/19/2018 - 3/24/2018

- Install electrical wiring at 1st floor and mezzanine level.
- Plumbing piping rough-in at mezzanine level.
- Fire alarm and low-voltage rough-in at 2nd floor.
- Install metal stud framing at roof level.
- Weekend work is tentatively scheduled to occur on Saturday, 3/24.**

#### Activities Weeks of 3/26/2018 - 3/31/2018

- Begin installation of roofing system on Tuesday, 3/27.
- Plumbing piping and low-voltage rough-in at 2nd floor.
- Weekend work is tentatively scheduled to occur on Saturday, 3/31.**

#### Other Information

- SFFD will be responding from nearby Fire Stations 10 and 51; fire service will continue uninterrupted.  
[sf-fire.org/temporary-fire-station-closure-service-status](http://sf-fire.org/temporary-fire-station-closure-service-status)
- View construction progress photos and subscribe to this Construction Newsletter:  
[sfearthquakesafety.org/firestation16](http://sfearthquakesafety.org/firestation16)



View of North Elevation from Greenwich Street (March 14, 2018)



View of South Elevation from Pixley Street (March 14, 2018)

### SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



#### For more information:

M. Magdalena Ryor, Project Manager  
Magdalena.Ryor@sfdpw.org  
(415) 557-4659

#### For immediate service regarding construction issues:

Rob Rowland, Construction Inspector  
Robert.Rowland@sfdpw.org  
(415) 264-2511

#### For emergencies:

Roebuck Construction  
Jeff Davino, Superintendent  
(415) 716-0952