



EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010

FIRE STATION NO. 5 REPLACEMENT

Issue #5
June 30, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

GENERAL INFO

Project Updates

- Both existing [underground fuel storage tanks](#) were successfully removed and off-hauled. Work was monitored by various City agencies.
- **Noise and dust is expected during construction as is commonly associated with this type of work. Dust mitigation measures will be in effect.**

Activities Week of 7/3/2017 - 7/7/2017

- No work scheduled to occur Monday, 7/3, or Tuesday, 7/4, due to the Independence Day Holiday.



- Soil testing by 3rd party at location of removed underground storage tanks.
- Begin shoring at West side of project site.

Activities Week of 7/10/2017 - 7/14/2017

- Finish shoring at West side of project site.
- Excavation and recompaction activities.
- Grading of soil for building pad in preparation for certification.

Other Information

- SFFD will be responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- Contractor's work hours are currently scheduled for 7:00 a.m. to 3:30 p.m.
- Subscribe: www.sfeearthquakesafety.org/firestations



Excavation of final underground fuel storage tank (June 27, 2017)



Final underground fuel storage tank being off-hauled (June 29, 2017)

SCHEDULE

*Construction schedule is subject to change due to weather or unforeseen conditions.

- » Trenching for foundation footings & site utilities
- » Installation of soil anchors



- » Excavation & shoring
- » Backfill & soil testing & compaction
- » Building foundation work
- » Elevator Pit

For more information: Gabriella Judd Cirelli, Project Manager Gabriella.Cirelli@sfdpw.org (415) 557-4707	For immediate service re: construction issues: Ray Birmingham, Construction Manager Ray.Birmingham@sfdpw.org (415) 244-9748	For emergencies: Alten Construction (Emergencies only) Harry Torrano, Site Superintendent (415) 559-6063
--	---	--