



# EARTHQUAKE SAFETY & EMERGENCY RESPONSE BOND 2010 FIRE STATION NO. 5 REPLACEMENT

Issue #8  
August 18, 2017

This project will provide a new seismically safe facility for the San Francisco Fire Department.

## GENERAL INFO

### Project Update

- Hydraulic drill rig was delivered to the site.
- First permanent micropiles were put in place.
- Weekend work scheduled to occur Saturday, 8/19.**

### Activities Week of 8/21/2017 - 8/26/2017

- Drilling holes and installation of soil micropiles anchors. **Loud noise and vibration is expected and is commonly associated with such work.**
- Begin layout and setting of temporary wooden batter boards in preparation for foundation.
- Excavation of soil for continuous footings and elevator pit.
- Weekend work tentatively scheduled for Saturday, 8/26.**

### Activities Week of 8/28/2017 - 9/2/2017

- Excavation and trenching for underground utilities.
- Excavation in preparation for placement of spread footings.
- Placement of rebar and formwork for continuous footings and elevator pit.

### Other Information

- SFFD is responding from nearby Fire Stations 6 and 38; fire service will continue uninterrupted.
- View construction progress photos and subscribe to this Construction Newsletter:  
[www.sfearthquakesafety.org/firestations5](http://www.sfearthquakesafety.org/firestations5)



Arrival of the Hydraulic Drill Rig (August 8, 2017)



Drilling and Placement of Soil Micropiles (August 15, 2017)

## SCHEDULE

\*Construction schedule is subject to change due to weather or unforeseen conditions.



### For more information:

Gabriella Judd Cirelli, Project Manager  
Gabriella.Cirelli@sfdpw.org  
(415) 557-4707

### For immediate service re: construction issues:

Ray Birmingham, Construction Manager  
Ray.Birmingham@sfdpw.org  
(415) 244-9748

### For emergencies:

Alten Construction (Emergencies only)  
Harry Torrano, Site Superintendent  
(415) 559-6063