

EARTHQUAKE SAFETY AND EMERGENCY RESPONSE BOND 2014 SFPD TRAFFIC COMPANY AND FORENSIC SERVICES DIVISION FACILITY



CONSTRUCTION NEWSLETTER – FEBRUARY 2020

Highlights

- Placed mat foundation slab.
- Installed waterproofing at underground fire water tank.

Construction Activity Schedule

- **February 2020:**
 - Erect construction hoist for access from ground level to roof.
 - Mobilize crane for structural steel erection.
 - Erect and weld structural steel.
 - Install waterproofing and rebar at fire water tank walls.
- **March 2020:**
 - Demobilize crane for structural steel erection.
 - Install metal decking and layout MEP inserts at levels 2 and 3.
 - Place concrete at fire water tank walls.

Other Information

- View progress photos and subscribe to this newsletter: sfearthquakesafety.org/motorcycle-police-and-crime-lab



Concrete Pour--Mat Foundation Slab – January 25, 2020



Design Rendering – View from Intersection of Evans Ave. & Toland St.



Structural Steel Erection – February 6, 2020

SCHEDULE

*Construction schedule is subject to change due to adverse weather and unforeseen conditions.

FEB 2020

- Erect construction hoist
- Erect structural steel

MAR 2020

- Demobilize crane
- Metal decking
- Place concrete deck slabs

...

FALL 2021

- Construction completion
- SFPD move-in

For more information:

Michael Rossetto, Project Manager
Michael.Rossetto@sfdpw.org
(415) 557-4773

For immediate service regarding construction issues:

Robert Tigbao, Resident Engineer
Robert.Tigbao@sfdpw.org
(415) 244-4049

For emergencies:

Clark Construction Group
Douglas Jagoda, Superintendent
(240) 305-9112